



Technician:			
Date:			
Model:			
Equipment Hours:			
Serial #:			

Website: ditchwitch.com/safe

Fluid Mixer Service Safety Checklist

OK N/A Needs Correction Corrected		Comments:
orrec d		
ds C ecte		
OK N/A Needs Col Corrected		
-	Operator's Manual	
	Safety updates	
	Decals	
	Wiring	
	GFCI breakers	
	Safety interlocks	
	Alarms	
	Mounting	
	Battery	
	Guards/Shields	
	,	

The completion of this inspection and any corrections do not guarantee safe operation of the machine. The operator must still use proper operating procedures and good judgment, including stopping operation if anything does not look, feel or sound normal.



Fluid Mixer Service Safety Checklist Information



AWARNING Incorrect procedures could result in death, injury, or property damage. Learn to use equipment correctly.

NOTICE: Contact your Ditch Witch dealer if you have any question about operation, maintenance, or equipment use.

Operator's Manual	Presence - Manual is on the machine. Condition - Acceptable in condition (legible).
Safety updates	Complete - All required safety updates for this model have been performed. Contact dealership, if unknown.
Decals	Presence - Decals are present and correct per the parts manual. Condition - Decals are legible and securely attached so that legibility will not be jeopardized.
Wiring Condition – Wiring and harnesses show no sign of chafing or wear.	
GFCI breakers, if equipped	Condition – GFCI breakers function and are in good condition.
Safety interlocks	Function - All safety interlocks function properly.
Alarms	Function – Alarms, if equipped, function properly.
Mounting	Presence – All bolts and mounting brackets that attach the tank and power pack to the trailer are in place. Condition – All bolts and mounting brackets that attach the tank and power pack to the trailer are properly tightened.
Battery, if equipped	Charge – Battery is charged. Connections are clean and tight.
Guards/Shields	Present - Guards and shields are in place per the parts manual. Condition - Guards and shields are in good condition. Fasteners - All fasteners are present.